

Description	Rem Dur	Early Start	Early Finish	Assignments
Huron - SRTS	68 -	07/24/19	10/11/19	
SURVEY & LAYOUT	2	07/24/19	07/25/19	CTL SURVEY
TREE REMOVAL	1	07/28/19	07/28/19	SMITH'S TREE
ZONE SETUP	1	07/29/19	07/29/19	ARL
PROJECT START DATE	0	07/30/19		
CLEARING & GRUBBING	1	07/30/19	07/30/19	SPE
REMOVE AND STORE SIGNS	1	07/31/19	07/31/19	SPE
MAILBOX REMOVE AND RESET	1	08/01/19	08/01/19	SPE
EXCAVATION	10	08/02/19	08/15/19	SPE
AGGREGATE BASE	10	08/06/19	08/19/19	SPE
TRENCHING	10	08/12/19	08/23/19	SPE
CONDUIT INSTALLATION	10	08/15/19	08/28/19	SPE
CATCH BASIN INSTALLATION	10	08/21/19	09/03/19	SPE
MANHOLE INSTALLATION	1	09/04/19	09/04/19	SPE
CATCH BASIN ADJUST	1	09/05/19	09/05/19	SPE
MANHOLE ADJUST	1	09/06/19	09/06/19	SPE
VALVE BOX ADJUST	1	09/09/19	09/09/19	SPE
CONCRETE WALK	5	09/10/19	09/16/19	SPE
CURB RAMPS	5	09/17/19	09/23/19	SPE
DRIVE REPAIR	5	09/24/19	09/30/19	SPE
FULL DEPTH REPAIR	1	10/01/19	10/01/19	SPE
EMBANKMENT	5	10/02/19	10/08/19	SPE
TOPSOIL AND SEEDING	1	10/09/19	10/09/19	SPE
REERECT SIGNS	1	10/10/19	10/10/19	A&A SAFETY
STRIPING	1	10/11/19	10/11/19	A&A SAFETY
PROJECT FINISH	0		10/11/19	

D03 - SRTS - Huron
PID: 103735

Start date: 07/24/19 4:00AM
 Finish date: 10/11/19 4:59PM
 Must finish date: 10/11/19 3:59AM

Smith Paving & Excavating
 4426 N. Old State Rd.,
 Norwalk, OH 44857

(City Signature) _____

(Contractor Signature) _____

█ Early bar
█ Progress bar
█ Summary bar
▲ Critical point
▲ Summary point
◆ Start milestone point
◆ Finish milestone point